Government of Tripura
Office of the Executive Engineer, PWD (R&B)
Dharmanagar Division
Dharmanagar North Tripura

NO.F. 17(6)/EE/DD/ 10623-624 Dated: 18/03/2026

To
The Principal
Pratyekroy H.S School
Kadamtala North Tripura.

Subject: Submission of Building safety certificate in favour of Pratyekroy HS School.

Ref. No.: Letter No. F.5(12)/PRIN/PRHSS/DMN/2023/663, Dated: 25/02/2026.

Sir,

Inviting to the letter under reference I am enclosing herewith the building safety certificate for your School with the following enclosures for doing needful action from your end please.

Thanking you

Enclo: As stated above.

Yours faithfully

Executive Engineer PWD (R&B)
Dharmanagar Division
Dharmanagar, North Tripura

Copy to:-

1. The SDO, PWD (R&B), Kadamtala for information.

Executive Engineer PWD (R&B)
Dharmanagar Division
Dharmanagar, North Tripura

PART-II

(To be filled by the SDE)

1. I have visited the above mentioned school on dated 03.03.2026 and have visually inspected each & every building from all angles of safety. Building wise observations and necessary recommendations are mentioned below:-

Name of the building	**Physical observations**		**Recommendations**
Building No.	**Type of Structure**	**Plinth Area (in Sqm)**	**Remarks**
Building-1	Double Storied RCC framed Structure. Construction year: 2006	490.00	Building Looks Safe. GF: No Cracks in wall/floor. FF: Maintenance work can be done for the walls, windows to overcome seepage problem.
Building-2	North Building: Single storied RCC framed structure. Year: 2026	244.00	New Building.
	Total =	**734.00**	

2. In case any addition/ alteration or expansion and modifications to this buildings is to be carried out, under the supervision of a qualified Engineer and this certificate may be re-obtained after the completion from the undersigned.

3. In case the building is affected by flood or if there is settlement of walls/ foundations or sagging of roofs etc. immediate inspection of the undersigned by arranged to check the stability and safety of the building.

4. These building can be safely occupied for normal use if the minor maintenance is carried out as per the recommendations of the undersigned up to 3(three) years.

Junior Engineer
PWD (R&B) Kadamtala Sub-Division
Kadamtala North Tripura

Sub-Divisional Officer
PWD (R&B) Kadamtala Sub-Division
Kadamtala North Tripura

Executive Engineer PWD (R&B)
Dharmanagar Division, Dharmanagar

Pratyekroy HS School

Gobindapur Road

Building -1

Plinth Area - 490.00 sqm.

Building -2

Plinth Area - 244.00 sqm.

North

Botertol Road

03/03/2026

SDO PWD (R&B)
Kadamtala Sub Division
North Tripura

03/03/2026